

# Pressure test report for water pipes



According to DIN 1988 Part 2

**Building project** .....

**Section** .....

**Client** .....

**Installation company** .....

**Temperatures**      Water temperature ..... °C      Ambient temperature ..... °C

Pipes filled with filtered water to exclude air

## Preliminary test

*(also counts as the main test in special cases)*

Test duration: 60 minutes      Test pressure: Operating gauge pressure + 5 bar

Pressure after 30 minutes (start of test) ..... bar

Pressure after 60 minutes (final pressure) ..... bar (max. pressure drop 0,6 bar)

**Result of preliminary test** .....

Detectable leaks

## Main test

Test duration: 120 minutes      Maximum permitted pressure drop: 0,2 bar

Pressure at start of test ..... bar (final pressure of preliminary test)

Pressure after 120 minutes (final pressure) ..... bar (max. pressure drop 0,2 bar)

**Result of main test** .....

Detectable leaks

.....  
*Start of test*

.....  
*End of test*

.....  
*Location*

.....  
*Date*

.....  
*Client (representative)*

.....  
*Installation company (representative)*

## Uponor GmbH

Industriestraße 56, D-97437 Hassfurt, Germany

1120219 v1\_01\_2022 EN  
Production: Uponor/ELO

Uponor reserves the right to make changes, without prior notification, to the specification of incorporated components in line with its policy of continuous improvement and development.



[www.uponor.com](http://www.uponor.com)